

JOB PROGRESS: CLEANING, FAILED MEMBRANE REMOVAL, & WATERPROOFING FOR ELEVATORS 1 & 2

JOB # 200107

UPDATED: FEBRUARY 26, 2024 1:34 PM CST


RECIPIENT: STORAGE STAR

12900 NORTH MOPAC EXPRESSWAY AUSTIN, TEXAS 78727

PROVIDER: PYTT SERVICE LLC

13908 LYNDON B JOHNSON ST, MANOR, TEXAS 78653

(737) 296-8617



Index

| Scope of Work | 3 |
|----------------------------|------|
| Assessment Videos | 3 |
| Day 1 - Elevator 2 | 4 |
| <u>Day 1 - Elevator 1</u> | 9 |
| Day 2 - Elevator 2 | 13 |
| <u>Day 2 - Elevator 1</u> | 16 |
| <u>Day 3 - Elevator 2</u> | 18 |
| <u>Day 4 - Elevator 2</u> | . 21 |
| <u>Day 4 - Elevator 1</u> | .24 |
| Day 5 - Elevator 2 | . 25 |
| Day 6 - Elevator 2 | . 26 |
| Day 7 - Elevator 1 | . 27 |
| Day 8 - Elevator 1 | |
| Day 9 - Elevator 1 | . 30 |
| <u>Day 10 - Elevator 1</u> | . 31 |



Project Manager: Kevin Harris Email: kevin@pyttservice.com Phone: (210) 907-0186

Office Contact: Stephanie Harris Email: stephanie@pyttservice.com Phone: (737) 296-8617

https://pyttservice.com/project/12900north-mopac-expressway

ELEVATOR 2

Scope of Work

Oily Water Removal Pressure Washing Failed Membrane Removal Seam Waterproofing Failed Jack Cap Replacement Channel Fill

ASSESSMENT VIDEOS

Day 1, Initial Assessment Day 2, Water Testing Day 3. Seam Prepping Day 4. Seam Finalization Day 5. Video 1, Video 2, Video 3 Day 6. Final Inspection

ELEVATOR 1

Scope of Work Pressure Washing Oil Removal Failed Membrane Removal Seam Waterproofing Failed Jack Cap Replacement


ASSESSMENT VIDEOS

<u>Day 4. Oil Pooling</u> <u>Day 7. Failed Membrane</u>

ELEVATOR 2



Arrived on site to discover the elevator pit had flooded since our initial inspection. This required an oily water pump-out prior to our pressure washing, de-greasing, and water intrusion inspection.




ELEVATOR 2




Initial water pump-out

De-greaser application



ELEVATOR 2



Scrubbed & Pressure Washed



Cleaned elevator pit

ELEVATOR 2



Jack cap removal

Initial jack cap sealing

ELEVATOR 1


BEFORE

AFTER



Cleaned up the elevator pit, removing all debris and oil buckets, and pressure washing.

ELEVATOR 1



Thick layer of oil & debris, buckets full of oil in pit



ELEVATOR 1



Site cleanup & de-greaser application



Pressure washing

ELEVATOR 1



Tar revealed at the bottom of the pressure washed pit

DAY 2 - JANUARY 23, 2024

ELEVATOR 2

BEFORE

AFTER



After our initial inspection, we used the recent rains to reveal other points of water intrusion. We discovered 2 inches of groundwater in the pit, pumped the water out, identified the other sources of water intrusion, and began waterproofing.

DAY 2 - JANUARY 23, 2024

ELEVATOR 2




After rain test approx. 2 inches of water



Open jack cap seam

DAY 2 - JANUARY 23, 2024

ELEVATOR 2



Rain test revealed several points of water intrusion. Applied waterproofing where possible with the current water pressure level.

ELEVATOR 1

DAY 2 - JANUARY 23, 2024

BEFORE

AFTER



Oil was discovered in the bottom of this pit. The current plan is to handle this when the groundwater recedes.

ELEVATOR 1

DAY 2 - JANUARY 23, 2024



Rising water levels revealed oil from the jack casing

DAY 3 - JANUARY 26, 2024

ELEVATOR 2

BEFORE


AFTER



Chiseled, drained, and applied first and second layers of waterproofing to all active leaks. This includes all seams around the jack cap, right wall seam, and voids along the back wall and under the car door.

DAY 3 - JANUARY 26, 2024

ELEVATOR 2



Right side of jack cap PYTT SERVICE - JOB PROGRESS - JOB #200107 Right wall seam

DAY 3 - JANUARY 26, 2024



Back wall void, right side

Back wall void, left side

ELEVATOR 2



Returned to nearly fully waterproofed elevator pit (98% dry). Filled the open pit channel. Finished chiseling and applying first and second stages of waterproofing to the wall under the car door. Still need to return to apply our third-stage layer of waterproofing to all seams.

ELEVATOR 2



PYTT SERVICE - JOB PROGRESS - JOB #200107

ELEVATOR 2



Door-side waterproofing (R)



Back wall void waterproofing PYTT SERVICE - JOB PROGRESS - JOB #200107



Jack cap waterproofing

ELEVATOR 1

See assessment video

_

DAY 5 - JANUARY 31, 2024

ELEVATOR 2



Waterproofing coat over channel fill

Waterproofing coat over corner



Honeycombed wall waterproofed

DAY 6 - FEBRUARY 5, 2024



Elevator 2 waterproofed & painted

DAY 7 - FEBRUARY 13, 2024



Elevator 1 Oil Pumped Out

DAY 8 - FEBRUARY 14, 2024



DAY 8 - FEBRUARY 14, 2024



Elevator 1 Jack Cap Replacement, First layer of waterproofing applied

DAY 9 - FEBRUARY 16, 2024

Second layer of waterproofing applied.

ELEVATOR 1

DAY 10 - FEBRUARY 21, 2024



Elevator 1 elevator pit painted and finished